

January 19, 2021 thru January 27, 2021



**Highway  
Department**

- January 20, 2021 Attended Brookings SDSU Day intro on Zoom.
- January 27, 2021 Progress meeting Bruce Bridge at 10:00 am.
  - North abutment is prepared for concrete.
  - North bent coffer dam is placed, excavated out, dewatered, and seined for topeka shiner. Rock placement to take place today and driving pile as early as Thursday or Friday.
  - SFC is currently on schedule according to what they provided prior to work commencing.
  - We talked about rip rap and the original design.
  - SFC said if they continue to stay on schedule the rest of the work would be taking place on the south end of the structure, I brought up our seasonal load restrictions and asked that they attempt to limit the heavy loads using the northern local detour and to focus bringing in as much material using BC 7 while the load limits are in effect.
- Update for 06-147-200 (Sinia Bridge) this last week or better I have been contacting utilities to notify them of the anticipated construction and the possibility of having to relocate temporary/permanently their services while the bridge is under construction.
  - Met with landowners reviewed and negotiated temporary and permanent easements.
  - As soon as the Utility Cert, ROW Forms and ROW Cert for this project are submitted to the SDDOT they will send us the Letting Authorization for consideration by the commission at a future meeting.
  - SDDOT is anticipating the letting this spring, will update commission when that comes up.