

Oct 23, 2019 thru November 04, 2019



Highway

- October 23 & 24, 2019 The SDDOT striping program we are participating in at 80% SDDOT and 20% Brookings County was completed.
- October 22 & 23, 2019 replaced a culvert on Brookings County Road 2 (197th Street) near 456th Avenue, we also replaced the culvert on 456th Avenue with in the ROW of Brookings County Road 2 (197th Street). Patched back in asphalt on Brookings County Road 2 on October 31, 2019.
- October 22 thru current 2019 mastic crack sealing Brookings County Road 2 (197th Street).
- October 28, 2019 replaced a culvert due to separation on Brookings County Road 21 (473rd Avenue) and Brookings County Road 22 (219th Street).
- October 29, 2019 Deer Creek Station bridge or Brookings County Structure #06-280-116 update, Graves Construction was issued the Certificate of Substantial Completion. (See Attached)
- October 30, 2019 Bridges on Brookings County Road 77 south, no progress update as the river gauge is above flood stage. SDDOT and Prahm Construction update and contract completion date extension.
- October 30, 2019 meeting with Banner in regards to our structures >20' in length and looking at bridges on township roads as far as condition.
- October 31, 2019 Department head review with Commission.

CERTIFICATE OF SUBSTANTIAL COMPLETION

Owner:	Brookings County Highway Department	Owner's Contract No.:	
Contractor:	Graves Construction Co., Inc.	Contractor's Project No.:	
Engineer:	Banner Associates, Inc.	Engineer's Project No.:	22872.00.00
Project:	Structure and Approach Grading Str. No. 06-280-116	Contract Name:	Unit Price Bid Schedule

This preliminary Certificate of Substantial Completion applies to:

All Work The following specified portions of the Work:

October 22, 2019

Date of Substantial Completion

The Work to which this Certificate applies has been inspected by authorized representatives of Owner, Contractor, and Engineer, and found to be substantially complete. The Date of Substantial Completion of the Work or portion thereof designated above is hereby established, subject to the provisions of the Contract pertaining to Substantial Completion. The date of Substantial Completion in the final Certificate of Substantial Completion marks the commencement of the contractual correction period and applicable warranties required by the Contract.

A punch list of items to be completed or corrected is attached to this Certificate. This list may not be all-inclusive, and the failure to include any items on such list does not alter the responsibility of the Contractor to complete all Work in accordance with the Contract.



The responsibilities between Owner and Contractor for security, operation, safety, maintenance, heat, utilities, insurance, and warranties upon Owner's use or occupancy of the Work shall be as provided in the Contract, except as amended as follows: *[Note: Amendments of contractual responsibilities recorded in this Certificate should be the product of mutual agreement of Owner and Contractor; see Paragraph 15.03.D of the General Conditions.]*

Amendments to Owner's responsibilities: None As follows

Amendments to Contractor's responsibilities: None As follows

The following documents are attached to and made a part of this Certificate: no attachments.

This Certificate does not constitute an acceptance of Work not in accordance with the Contract Documents, nor is it a release of Contractor's obligation to complete the Work in accordance with the Contract.

<p>EXECUTED BY ENGINEER:</p> <p>By: <u></u> (Authorized signature)</p> <p>Title: <u>Project Engineer</u></p> <p>Date: <u>10/28/2019</u></p>	<p>RECEIVED:</p> <p>By: <u></u> Owner (Authorized Signature)</p> <p>Title: <u>Highway Superintendent</u></p> <p>Date: <u>10/29/2019</u></p>	<p>RECEIVED:</p> <p>By: _____ Contractor (Authorized Signature)</p> <p>Title: _____</p> <p>Date: _____</p>
--	--	--