



September 17, 2020 thru September 30, 2020

- 06-169-138 (north) on BC 77. Visited site on 09/16/2020.

Looking ahead to the closure of Brookings County 20 or (220th St.) from Brookings County 19 or (469th Avenue) to Brookings County 77 or (471st Avenue) while approach grading and asphalt takes place this is what the timeline is currently.

- Pre-stressed girders were placed 09/14/2020 and 09/15/2020
- Bent #2 cap will be poured 09/17/2020
- Final pre stressed girders placement 09/21/2020 and 09/22/2020
- Continuous concrete deck pour anticipated 10/06/2020
- Closure of Brookings County 20 while grading and asphalt anticipated 10/12/2020 thru 10/23/2020.

This is the anticipated time line to date, of course weather delays will push back those dates but the forecast looks to be favorable.

- Placement of shoulder material on Brookings County Road 25 to continues between other projects.
- 09/24/2020 received our Side Dump Trailer we ordered earlier this year.
- 09/21/2020 placement of Fog seal material to on our recently completed chip seal we finished up on 09/29/2020.
- 09/25/2020 the SDDOT 80% County 20% striping project commenced and the contractor was asked to shut down due to the uneven job the contractor was performing. 09/28/2020 I met with SDDOT officials in regards to the dissatisfaction I had with the striping that had been completed so far, waiting to hear back from SDDOT officials as the work they have completed so far is out of specification according to the SDDOT Spec Book.
- 09/29/2020 Bid opening for the structure north of Bruce over the Sioux River.