

August, 2 thru August 10, 22



- 08/04/2022 Brookings County crews completed fog sealing.
 - ♦ Brookings County Road 20
 - ♦ Brookings County Road 22
 - ♦ Brookings County Road 24
 - ♦ Brookings County Road 26A
 - ♦ Brookings County Road 77
- 06-147-200 Sinai Bridge update

Brookings County crews have some fencing to complete but work can be completed while road is opened to traffic.

East River Electric is working on a minor redesign as the design/build of the new bridge will alter some of their pole placement. They are looking at doing this work around mid to late September.

- 08/09/2022 – Pre-Construction meeting for 2022 Brookings County Surfacing Project on Brookings County Road 12 between Highway 81 and Brookings County Road 5.
 - ♦ 08/10/2022 Brookings County crews installed 2 culverts west of Sinai.
 - ♦ Milling will begin Monday 08/16/2022
 - ♦ Overlay will tentatively take place the following week.
 - ♦ Residents around the Sinai area can expect intermediate closures while milling and paving operations take place. At all times there will still be access for local traffic and emergency services during construction.
 - ♦ The week of 08/22/2022, Brookings County Crews will be working on 3 culverts east of Sinai.
- We are ready for the stripers and I have not heard when they will be coming as we have not a pre-construction meeting with the state and contractor yet. I have reached out to the state SDDOT to figure out the progress.
- 08/10/2022 Rural Access Infrastructure Fund review with Stacy, Ryan and Larry.
- 08/10/2022 10 county meeting in Madison, SD.